

Progress of Bhopal District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	34	8	24%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	Star Delta Transformer Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	14	11	79%
					No. of Aug. PTR installation	Nos.	4	2	50%
					Associated 11 kV Line	CKm	35	22.65	65%
3	New Substation works (Pck.-3)	Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	6	0	0%
					Associated 33 kV Line	CKm	46.2	0.8	2%
					Associated 11 kV Line	CKm	43.93	5.5	13%
4	LT Underground Cabling (Pck.-5)	Taxmaco Rail Engineering Pvt. Ltd.	31.03.2023	30.03.2025	HDPE Pipe	Meters	926	66	7%
					Fidder Pillar	Nos.	8442	321	4%
					LTUG Cabling	CKm	154.3	12.5	8%
					Additional DTR	Nos.	24	0	0%
					Augmentation of DTR	Nos.	42	0	0%
5	33 kV associated works Pck.-6A	M/s Prashant Electricals	20.02.2023	19.02.2025	Interconnection	CKm	55.72	3.84	7%
					Bifurcation	CKm	26.43	5.95	23%
					Augmentation	CKm	6.75	0	0%
6	11 kV associated works (Pck.-6B)	M/s Rail Vikas Nigam & M/s Vindhya Telelinks	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	15.013	5.5	37%
					11KV Line Bifucartion	CKm	140.5	23	16%
					11 KV Line Augmentation	CKm	319.46	0	0%
					Additional DTR	Nos.	700	76	11%
					LT Line (New)	CKm	134.36	7.31	5%
					LT Line Conversion	CKm	329.91	19.465	6%
					LT Line Augmentation	CKm	117.83	15.024	13%
DL & AG Feeder Crossings	Nos.	1090	0	0%					

Progress of Raisen District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	43	11	26%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	Star Delta Transformer Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	3	1	33%
					No. of Aug. PTR installation	Nos.	2	1	50%
					Associated 11 kV Line	CKm	14.2	3.2	23%
3	New Substation works (Pck.-3)	Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	4	0	0%
					Associated 33 kV Line	CKm	27.31	0	0%
					Associated 11 kV Line	CKm	15.46	0	0%
4	Separation of 11 kV Mix Feeder (Pck.-4)	OMBL Infra Project Pvt. Ltd.	05.10.2023	04.10.2025	11 kV Feeders	Nos.	48	0	0%
					11 kV Line	CKm	1013.69	0	0%
					Addl. DTRs	Nos.	750	0	0%
					LT Line	CKm	205.73	0	0%
					DL & AG Feeder Crossings	Nos.	488	0	0%
5	33 kV associated works Pck.-6A	Prashant Electricals	20.02.2023	19.02.2025	Interconnection	CKm	176.44	37.1	21%
					Bifurcation	CKm	42.01	0.2	0%
					Augmentation	CKm	6.23	0	0%
6	11 kV associated works (Pck.-6B)	Offshore Infra Pvt. Ltd. & Vindhya Telelink	09.03.2023	08.03.2025	11 KV Line Interconnection	CKm	21.36	12.114	57%
					11KV Line Bifucartion	CKm	35.09	0.963	3%
					11 KV Line Augmentation	CKm	1288.48	2.9	0%
					Additional DTR	Nos.	427	63	15%
					LT Line (New)	CKm	68.4	4.458	7%
					LT Line Conversion	CKm	519	21.65	4%
					LT Line Augmentation	CKm	463.12	16.9	4%
DL & AG Feeder Crossings	Nos.	1429	7	0%					

Progress of Narmadapuram District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	40	25	63%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	6	6	100%
					No. of Aug. PTR installation	Nos.	5	5	100%
					Associated 11 kV Line	CKm	13.38	12.07	90%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	7	5	71%
					Associated 33 kV Line	CKm	19.75	14.057	71%
					Associated 11 kV Line	CKm	45	33.794	75%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Ambika Associates	05.12.2023	04.12.2025	11 kV Feeders	Nos.	5		0%
					11 kV Line	CKm	34.18		0%
					Addl. DTRs	Nos.	47	0	0%
					LT Line	CKm	48.3		0%
					DL & AG Feeder Crossings	Nos.	27		0%
					DTR Augmentation	Nos.	0	0	0%
					DTR Shifting	Nos.	7		0%
5	33 kV associated works Pck.-6A	M/s Agrawal Power Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	41.45	0.75	2%
					Bifurcation	CKm	15.02	0	0%
					Augmentation	CKm	32	0	0%
6	11 kV associated works (Pck.-6B)	M/s Vindhya Telelinks	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	17.197	5.54	32%
					11KV Line Bifucartion	CKm	97.771	18.12	19%
					11 KV Line Augmentation	CKm	850.947	4	0%
					Additional DTR	Nos.	402	83	21%
					LT Line (New)	CKm	50.94	5.314	10%
					LT Line Conversion	CKm	219.82	30.5	14%
					LT Line Augmentation	CKm	1182.4	0	0%
DL & AG Feeder Crossings	Nos.	899	0	0%					

Progress of Harda District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	19	5	26%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	2	2	100%
					No. of Aug. PTR installation	Nos.	NA	NA	NA
					Associated 11 kV Line	CKm	17.877	10.8	60%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	3	2	67%
					Associated 33 kV Line	CKm	43.55	32.3	74%
					Associated 11 kV Line	CKm	18.97	4.6	24%
4	33 kV associated works Pck.-6A	M/s Agrawal Power Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	47.53	0	0%
					Bifurcation	CKm	35.41	0	0%
					Augmentation	CKm	35.67	0	0%
5	11 kV associated works (Pck.-6B)	M/s K.K. Construction	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	87.83	16.54	19%
					11KV Line Bifucartion	CKm	110.24	49	44%
					11 KV Line Augmentation	CKm	246.73	10	4%
					Additional DTR	Nos.	699	102	15%
					LT Line (New)	CKm	113.33	18	16%
					LT Line Conversion	CKm	223.58	50	22%
					LT Line Augmentation	CKm	433.97	51	12%
DL & AG Feeder Crossings	Nos.	136		0%					

Progress of Sehore District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	37	15	41%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	3	2	67%
					No. of Aug. PTR installation	Nos.	8	5	63%
					Associated 11 kV Line	CKm	3.77	3	80%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	4	0	0%
					Associated 33 kV Line	CKm	7.41	0	0%
					Associated 11 kV Line	CKm	10.79	0	0%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Ambika Associate	05.12.2023	04.12.2025	11 kV Feeders	Nos.	7		0%
					11 kV Line	CKm	41.386		0%
					Addl. DTRs	Nos.	48	0	0%
					LT Line	CKm	18.81		0%
					DL & AG Feeder Crossings	Nos.	30		0%
					DTR Augmentation	Nos.	NA	NA	NA
					DTR Shifting	Nos.	NA	NA	NA
5	33 kV associated works Pck.-6A	M/s Prashant Electricals	20.02.2023	19.02.2025	Interconnection	CKm	62.87	27.52	44%
					Bifurcation	CKm	46.06	26.8	58%
					Augmentation	CKm	74.05	3.75	5%
6	11 kV associated works (Pck.-6B)	M/s Rail Vikas Nigam & M/s Vindhya Telelinks	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	54.989	14.065	26%
					11KV Line Bifucartion	CKm	117.29	8.1	7%
					11 KV Line Augmentation	CKm	725.9	1.732	0%
					Additional DTR	Nos.	652	69	11%
					LT Line (New)	CKm	159.76	15.3	10%
					LT Line Conversion	CKm	260.203	23	9%
					LT Line Augmentation	CKm	284.62	48	17%
DL & AG Feeder Crossings	Nos.	2302	19	1%					

Progress of Vidisha District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	23	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	1	1	100%
					No. of Aug. PTR installation	Nos.	4	1	25%
					Associated 11 kV Line	CKm	1.5	1.1	73%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	3	0	0%
					Associated 33 kV Line	CKm	13.86		0%
					Associated 11 kV Line	CKm	18.35		0%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Ambika Associate	05.12.2023	04.12.2025	11 kV Feeders	Nos.	13		0%
					11 kV Line	CKm	138.62		0%
					Addl. DTRs	Nos.	61	0	0%
					LT Line	CKm	25.34		0%
					DL & AG Feeder Crossings	Nos.	61		0%
					DTR Augmentation	Nos.	NA	NA	NA
					DTR Shifting	Nos.	39		0%
5	33 kV associated works Pck.-6A	M/s Agrawal Power Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	77.97	0.2	0%
					Bifurcation	CKm	96.4	0.2	0%
					Augmentation	CKm	99		0%
6	11 kV associated works (Pck.-6B)	M/s Vindhya Telelinks	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	55.91	1.46	3%
					11KV Line Bifucartion	CKm	72.58	14.5	20%
					11 KV Line Augmentation	CKm	878.098	2.88	0%
					Additional DTR	Nos.	115	29	25%
					LT Line (New)	CKm	30.3	11.83	39%
					LT Line Conversion	CKm	13.64	0	0%
					LT Line Augmentation	CKm	462.4	11.45	2%
DL & AG Feeder Crossings	Nos.	892	0	0%					

Progress of Betul District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	49	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	5	5	100%
					No. of Aug. PTR installation	Nos.	9	9	100%
					Associated 11 kV Line	CKm	0.05	0	0%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	5	0	0%
					Associated 33 kV Line	CKm	43.83	0	0%
					Associated 11 kV Line	CKm	25.55	0	0%
4	33 kV associated works Pck.-6A	M/s Agrawal Power Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	68.95	2.92	4%
					Bifurcation	CKm	81.54	18.7	23%
					Augmentation	CKm	75	0	0%
5	11 kV associated works (Pck.-6B)	M/s Vindhya Telelinks	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	26.528	2.4	9%
					11KV Line Bifucartion	CKm	348.33	35.404	10%
					11 KV Line Augmentation	CKm	303	0	0%
					Additional DTR	Nos.	341	20	6%
					LT Line (New)	CKm	24.49	1.58	6%
					LT Line Conversion	CKm	281.11	0	0%
					LT Line Augmentation	CKm	154.52	0	0%
DL & AG Feeder Crossings	Nos.	230	0	0%					

Progress of Rajgarh District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	45	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	5	0	0%
					No. of Aug. PTR installation	Nos.	7	0	0%
					Associated 11 kV Line	CKm	14.861	3.5	24%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	9	1	11%
					Associated 33 kV Line	CKm	28.76	17.01	59%
					Associated 11 kV Line	CKm	31.5	12.44	39%
4	33 kV associated works Pck.-6A	M/s Agrawal Power Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	18.85	0	0%
					Bifurcation	CKm	7.81	0	0%
					Augmentation	CKm	89	0	0%
5	11 kV associated works (Pck.-6B)	M/s Offshore Infra Pvt. Ltd.	09.03.2023	08.03.2025	11 KV Line Interconnection	CKm	40.27	1.75	4%
					11KV Line Bifucartion	CKm	83.07	5.67	7%
					11 KV Line Augmentation	CKm	588.71	53.06	9%
					Additional DTR	Nos.	98	6	6%
					LT Line (New)	CKm	6.76	0	0%
					LT Line Conversion	CKm	399.97	0	0%
					LT Line Augmentation	CKm	1056.77	144.73	14%
DL & AG Feeder Crossings	Nos.	1195	0	0%					

Progress of Gwalior District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	33	28	85%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta & Transformers Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	3	1	33%
					No. of Aug. PTR installation	Nos.	NA	NA	NA
					Associated 11 kV Line	CKm	1.72	0.1	6%
3	New Substation works (Pck.-3)	M/s Agrawal Power Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	6	3	50%
					Associated 33 kV Line	CKm	33.619	10.56	31%
					Associated 11 kV Line	CKm	4.438	0	0%
4	33 kV associated works Pck.-6A	M/s MDP Infra Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	40.05	5.92	15%
					Bifurcation	CKm	169.15	17.2	10%
					Augmentation	CKm	122.79	0	0%
5	11 kV associated works (Pck.-6B)	M/s Vindhya Telelink Ltd.	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	15.868	4.026	25%
					11KV Line Bifucartion	CKm	57.68	29.231	51%
					11 KV Line Augmentation	CKm	1367.907	4.81	0%
					Additional DTR	Nos.	738	128	17%
					LT Line (New)	CKm	181.96	4.629	3%
					LT Line Conversion	CKm	20.05	0	0%
					LT Line Augmentation	CKm	273.556	18.536	7%
DL & AG Feeder Crossings	Nos.	708	1	0%					

Progress of Datia District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	26	20	77%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	3	3	100%
					No. of Aug. PTR installation	Nos.	2	0	0%
					Associated 11 kV Line	CKm	4.86	4.75	98%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	3	1	33%
					Associated 33 kV Line	CKm	24.99	8.01	32%
					Associated 11 kV Line	CKm	17.3	0.289	2%
4	33 kV associated works Pck.-6A	M/s MDP Infra Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	72.93	13.925	19%
					Bifurcation	CKm	169.53	3.14	2%
					Augmentation	CKm	91.765	0	0%
5	11 kV associated works (Pck.-6B)	M/s Vindhya Telelink Pvt. Ltd.	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	53.93	26.91	50%
					11KV Line Bifucartion	CKm	197.3	40.89	21%
					11 KV Line Augmentation	CKm	613.5	0	0%
					Additional DTR	Nos.	799	79	10%
					LT Line (New)	CKm	231.29	18.33	8%
					LT Line Conversion	CKm	31.83	0	0%
					LT Line Augmentation	CKm	236.14	3.63	2%
DL & AG Feeder Crossings	Nos.	644	0	0%					

Progress of Bhind District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	34	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	1	0	0%
					No. of Aug. PTR installation	Nos.	2	1	50%
					Associated 11 kV Line	CKm	NA	NA	NA
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	8	2	25%
					Associated 33 kV Line	CKm	31.141	4.934	16%
					Associated 11 kV Line	CKm	12.416	0.695	6%
4	33 kV associated works Pck.-6A	M/s MDP Infra Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	41.82	9.18	22%
					Bifurcation	CKm	52.1	12.2	23%
					Augmentation	CKm	16.91	0	0%
5	11 kV associated works (Pck.-6B)	M/s OMBL Infra Project Pvt. Ltd. M/s Yogdeep Construction M/s Vindkhya Telelink	05.10.2023 06.02.2024 22.02.2023	04.10.2025 05.02.2026 21.02.2025	11 KV Line Interconnection	CKm	18.1	0	0%
					11KV Line Bifucartion	CKm	157.73	0	0%
					11 KV Line Augmentation	CKm	314.67	0	0%
					Additional DTR	Nos.	168	0	0%
					LT Line (New)	CKm	60.48	0	0%
					LT Line Conversion	CKm	91.06	0	0%
					LT Line Augmentation	CKm	511.67	0	0%
DL & AG Feeder Crossings	Nos.	757	0	0%					

Progress of Shivpuri District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	26	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	3	0	0%
					No. of Aug. PTR installation	Nos.	2	0	0%
					Associated 11 kV Line	CKm	20.97	2.85	14%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	5	0	0%
					Associated 33 kV Line	CKm	32.31	0	0%
					Associated 11 kV Line	CKm	33.167	0	0%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	29.12.2022	28.12.2024	11 kV Feeders	Nos.	6	1	17%
					11 kV Line	CKm	144.33	38.99	27%
					Addl. DTRs	Nos.	78	3	4%
					LT Line	CKm	20.47	0	0%
					DL & AG Feeder Crossings	Nos.	101	50	50%
					DTR Augmentation	Nos.	4	0	0%
					DTR Shifting	Nos.	90	1	1%
5	33 kV associated works Pck.-6A	M/s Cimechel Electric Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	52.65	2.31	4%
					Bifurcation	CKm	42.01	6.74	16%
					Augmentation	CKm	36.92	0	0%
6	11 kV associated works (Pck.-6B)	M/s Vindhya Telelink Pvt. Ltd.	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	82.41	16.27	20%
					11KV Line Bifucartion	CKm	452.75	17.52	4%
					11 KV Line Augmentation	CKm	757.5	6.465	1%
					Additional DTR	Nos.	282	55	20%
					LT Line (New)	CKm	107.54	19.873	18%
					LT Line Conversion	CKm	330.94	20.168	6%
					LT Line Augmentation	CKm	1124.7	82.41	7%
DL & AG Feeder Crossings	Nos.	1414	0	0%					

Progress of Sheopur District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	36	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	5	0	0%
					No. of Aug. PTR installation	Nos.	4	0	0%
					Associated 11 kV Line	CKm	18.874	0	0%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	5	2	40%
					Associated 33 kV Line	CKm	12.433	8.646	70%
					Associated 11 kV Line	CKm	6.987	2.1	30%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	29.12.2022	28.12.2024	11 kV Feeders	Nos.	20	1	5%
					11 kV Line	CKm	210.2515	10.9	5%
					Addl. DTRs	Nos.	157	6	4%
					LT Line	CKm	33.382	1.58	5%
					DL & AG Feeder Crossings	Nos.	275	25	9%
					DTR Augmentation	Nos.	NA	NA	NA
					DTR Shifting	Nos.	65	1	2%
5	33 kV associated works Pck.-6A	M/s Cimechel Electric Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	10.43	9.15	88%
					Bifurcation	CKm	124.8	4.2	3%
					Augmentation	CKm	NA	NA	NA
6	11 kV associated works (Pck.-6B)	M/s Vindhya Telelink Pvt. Ltd.	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	41.5	4.53	11%
					11KV Line Bifucartion	CKm	68.43	1	1%
					11 KV Line Augmentation	CKm	109.41	1.11	1%
					Additional DTR	Nos.	76	16	21%
					LT Line (New)	CKm	21.44	3.337	16%
					LT Line Conversion	CKm	7.93	0	0%
					LT Line Augmentation	CKm	109.31	2.238	2%
DL & AG Feeder Crossings	Nos.	1328	0	0%					

Progress of Ashoknagar District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	16	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	1	0	0%
					No. of Aug. PTR installation	Nos.	1	0	0%
					Associated 11 kV Line	CKm	1.5	1.3	87%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	3	1	33%
					Associated 33 kV Line	CKm	18.54	0.9	5%
					Associated 11 kV Line	CKm	11.76	3.1	26%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	29.12.2022	28.12.2024	11 kV Feeders	Nos.	76	13	17%
					11 kV Line	CKm	1217	238.29	20%
					Addl. DTRs	Nos.	418	46	11%
					LT Line	CKm	117.5	8.442	7%
					DL & AG Feeder Crossings	Nos.	1000	212	21%
					DTR Augmentation	Nos.	92	7	8%
					DTR Shifting	Nos.	698	41	6%
5	33 kV associated works Pck.-6A	M/s Cimechel Electric Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	29.13	0.155	1%
					Bifurcation	CKm	63.63	3.63	6%
					Augmentation	CKm	NA	NA	NA
6	11 kV associated works (Pck.-6B)	M/s Vindhya Telelink Pvt. Ltd.	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	12.91	0.75	6%
					11KV Line Bifucartion	CKm	54.19	0	0%
					11 KV Line Augmentation	CKm	254.12	0	0%
					Additional DTR	Nos.	155	19	12%
					LT Line (New)	CKm	48.32	19.25	40%
					LT Line Conversion	CKm	114.27	0.75	1%
					LT Line Augmentation	CKm	249.5	19.2	8%
DL & AG Feeder Crossings	Nos.	26	0	0%					

Progress of Guna District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	33	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	2	0	0%
					No. of Aug. PTR installation	Nos.	2	0	0%
					Associated 11 kV Line	CKm	5	0	0%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	7	1	14%
					Associated 33 kV Line	CKm	37.939	4.228	11%
					Associated 11 kV Line	CKm	40.664	0.6	1%
4	Separation of 11 kV Mix Feeder (Pck.-4)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	29.12.2022	28.12.2024	11 kV Feeders	Nos.	22	6	27%
					11 kV Line	CKm	349.396	66.91	19%
					Addl. DTRs	Nos.	215	15	7%
					LT Line	CKm	66.98	3.245	5%
					DL & AG Feeder Crossings	Nos.	297	58	20%
					DTR Augmentation	Nos.	NA	NA	NA
					DTR Shifting	Nos.	149	14	9%
5	33 kV associated works Pck.-6A	M/s Cimechel Electric Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	31.99	0.7	2%
					Bifurcation	CKm	47.83	0	0%
					Augmentation	CKm	NA	NA	NA
6	11 kV associated works (Pck.-6B)	M/s Prashant Electricals	22.02.2023	21.02.2025	11 KV Line Interconnection	CKm	10.13	1.8	18%
					11KV Line Bifucartion	CKm	221.04	4.9	2%
					11 KV Line Augmentation	CKm	425.94	115.63	27%
					Additional DTR	Nos.	275	44	16%
					LT Line (New)	CKm	73.45	16.023	22%
					LT Line Conversion	CKm	24.41	4.2	17%
					LT Line Augmentation	CKm	318.4	105.82	33%
DL & AG Feeder Crossings	Nos.	2755	494	18%					

Progress of Morena District under RDSS Project

Sl. No.	Name of Package	Name of TKC	NoA Date	Completion Date	Name of Work	Unit	Provision	Achievement	Progress %
1	Installation of Capacitor Banks (Pck.-1)	M/s Vikran Engineering & Exim Pvt. Ltd.	09.12.2022	08.12.2024	No. of Capacitor Bank installation	Nos.	35	0	0%
2	Installation of Addl. PTR and Aug. of PTR works (Pck.-2)	M/s Star Delta Transformer Pvt. Ltd.	07.11.2022	06.11.2024	No. of Addl. PTR installation	Nos.	1	0	0%
					No. of Aug. PTR installation	Nos.	2	0	0%
					Associated 11 kV Line	CKm	0.05	0	0%
3	New Substation works (Pck.-3)	M/s Universal MEP Project Engineering Work Pvt. Ltd.	07.11.2022	06.11.2024	No. of New 33/11 kV Substation	Nos.	5	0	0%
					Associated 33 kV Line	CKm	17.225	0	0%
					Associated 11 kV Line	CKm	5.09	0	0%
4	33 kV associated works Pck.-6A	M/s Cimechel Electric Pvt. Ltd.	20.02.2023	19.02.2025	Interconnection	CKm	196	8.57	4%
					Bifurcation	CKm	82.264	3.186	4%
					Augmentation	CKm	4	0	0%
5	11 kV associated works (Pck.-6B)	M/s Cimechel Electric Pvt. Ltd.	09.03.2023	08.03.2025	11 KV Line Interconnection	CKm	12.096	1.96	16%
					11KV Line Bifucartion	CKm	42	41.842	100%
					11 KV Line Augmentation	CKm	238.63	0	0%
					Additional DTR	Nos.	294	0	0%
					LT Line (New)	CKm	34.01		0%
					LT Line Conversion	CKm	11.52	0	0%
					LT Line Augmentation	CKm	166.9	40	24%
DL & AG Feeder Crossings	Nos.	1495	0	0%					